

SITE VISIT REPORT SHEET REF NO.: 12

Ref:

By Moy Materials Ltd:

Prepared by: Anthony Stamp

Tel:

Site visit date: 01-06-2012

Report Date: 06-06-2012

Construction Element: Concrete Roof

Circulation

Contact

Email – fax

Roofing Contractor:

Siac Roofing & Cladding Shane Moore
Robbie Grime

Client:

Others:

Moy Materials:

Anthony Stamp

anthony@moymaterials.com

Site Visit Data

Construction site area; Roof 1A-7

Site contact; Shane Moore

Reference; Visual site inspection

Project reference; xxxxxxxxxxxx

Report Data

**Visual Inspection of Paralon warm roof installation;
ROOF 1A-1B**

The Paralon warm roof installation is completed to the main roof field area and upstands up to and including fleece and timber protection with fixed metal strap on joints.



ROOF 1A-1B CRICKETS

The tapered crickets have been installed and waterproofed at the backs of the concrete plinths and are installed correctly. The M&E contractors have installed the generators on top of the completed concrete plinths.

ROOF 2A-2B

The Paralon warm roof installation is completed to the main roof field area and upstands up to and including fleece and timber protection with fixed metal strap on joints.

ROOF 2A-2B CRICKETS

The tapered crickets have been installed and waterproofed at the backs of the concrete plinths and are installed correctly. The M&E contractors have installed the generators on top of the completed concrete plinths.

ROOF 3A-3B

The Paralon warm roof installation is completed to the main roof field area and upstands up to and including fleece and timber protection with fixed metal strap on joints.

ROOF 3A-3B CRICKETS

The tapered crickets have been installed and waterproofed at the backs of the concrete plinths and are installed correctly. The M&E contractors have installed the generators on top of the completed concrete plinths.

ROOF 4A-4B CRICKETS

The tapered crickets have been installed and waterproofed at the backs of the concrete plinths and are installed correctly.

ROOF 4A-4B

The Paralon warm roof installation is completed to the main roof field area and upstands up to and including fleece and timber protection with fixed metal strap on joints.



ROOF 5A-5B

The Paralon warm roof installation is completed to the main roof field area and upstands up to and including fleece and timber protection with fixed metal strap on joints.



ROOF 5A-5B CRICKETS

The tapered crickets have been installed and waterproofed up to and including 3mm base sheet and Paralon Ard granular faced capsheet at the backs of the concrete plinths and are installed correctly.

ROOF 6A-6B

The Paralon warm roof installation is completed to the main roof field area up to and including the Paralon Ard granular faced capsheet, the upstand waterproofing is completed up to and including 3mm base sheet.



ROOF 6A-6B CRICKETS

The tapered crickets have been installed and waterproofed at the backs of the concrete plinths and are installed correctly.

ROOF 7

The Paralon warm roof installation is completed to the main roof field area and upstands.



Administration Roof

The Paralon warm roof installation is completed to the main roof field area and upstands up to and including fleece and timber protection with fixed metal strap on joints.



Comments

The Paralon warm roof installation is ongoing and is being installed correctly. We will call to site again next week.

The Paralon materials and insulation are being stored correctly on the roof.